

**NSRWTP UPDATED PROCUREMENT & PERFORMANCE SCHEDULE**

Design Packages
1 - Site Civil Improvements
2 - Treatment Process Systems and Structures
3 - Electrical, Instrumentation, & Control Systems
4 - Ancillary Treatment Process Systems and Structures
5 - Architectural and Building Systems
6 - Post-Tensioned Water Storage Tanks
7 - Moffat Improvements

Task	Design Packages 1-3	Design Package 4	Design Package 5	Design Package 6	Design Package 7
<b>Procurement</b>					
RFP	Completed	Completed	January 2017*	Completed	January 2017
Mandatory Pre-Proposal Meeting	Completed	Completed	TBD	Completed	TBD
Proposals Due	Completed	Completed	TBD	Completed	TBD
Interview Shortlisted Firms	Completed	October 4, 2016	TBD	Completed	TBD
Board Approval of Design Package Contracts	Completed DP#1: AECOM DP#2: CH2M DP#3: Carollo	November 9, 2016	March 2017	October 12, 2016	March 2017
<b>Design</b>					
Preliminary (0-20%)	DPs 1-6: August 2016 - March 2017				
Final (20 - 100%)	DPs 1-7: March 2017 - 2018-2021 (varies)				
<b>Construction</b>					
2018 - 2023					

\*Based on the number of proposals received, Denver Water does not plan to award the North System Renewal Water Treatment Plant (NSR-WTP) Design Package (DP) #5 contract at this time. The revised schedule for DP#5 procurement is as shown above.

More information will be released on Denver Water's website as the procurement period is further defined.