

DENVER BOARD OF WATER COMMISSIONERS

Meeting Date: May 8, 2013

Board Item: V-A-9

**Change Order No. 6 with HCP Constructors, Inc. for
Conduit No. 302
36-Inch Recycled Water Pipeline
Contract 14024A**

Action by Consent Action Information

On June 5, 2012, proposals were received for Conduit No. 302 – 36-Inch Recycled Water Pipeline Project. The project scope includes the construction of Conduit No. 302, approximately 10,860 linear feet of 36-inch recycled water pipeline along 56th Avenue from Chambers Road to Tower Road; and the relocation of Conduit No. 93, approximately 540 linear feet of 42-inch potable water pipeline under First Creek.

Change Order No. 6 contains the following modifications to the contract as described below:

A number of projects were lined up in a tight outage schedule, so when contaminated soils were found on the Conduit No. 74 project, the Conduit No. 93 project was delayed. Therefore, Conduit No. 93 was not available for the planned February 1, 2013 outage and draining and the Contractor’s dewatering system through First Creek was required to be kept in place and operational for an additional 54 days. An extension of the Contract Time for 54 days is warranted as a result of this Change Order.

The total value of Change Order No. 6 is \$110,838.20.

The 2013 Capital Improvement Plan (MPC 1BC0046) includes funds for this project.

Recommendation:

It is recommended that the Board approve Change Order No. 6 to Contract 14024A with HCP Constructors, Inc. for Conduit No. 302 – 36-Inch Recycled Water Pipeline in the amount of \$110,838.20.

Budget Considerations

Master Plan Code(s): 1BC0046

Budgeted Item Unbudgeted Item Funds transferred from another project:


Budget Information

2013 Budget	\$	1,324,708.00
Amount Requested This Item	\$	110,838.20
YTD Expenditures	\$	576,546.00
Additional Expenditures Anticipated	\$	637,323.80
Revised 2013 Estimate	\$	1,324,708.00
2013 Budget	\$	0.00

Approvals:

Respectfully submitted,


Robert J. Mahoney
Director of Engineering


James S. Lochhead
CEO/Manager
TAB 4/30/13