

DENVER BOARD OF WATER COMMISSIONERS

Meeting Date: September 14, 2011

Board Item: V-E-1

**Amendment To Cooperative Agreement 11986A
With The City and County Of Denver**

Action by Consent

Action

Information

The Board and the City entered into Cooperative Agreement No. 11986A dated August 4, 2009 for the Board to modify Conduit Nos. 12 and 18 to accommodate the City's South Platte River Zuni/Sun Valley Reach Improvement project. The Agreement set forth reimbursement to the Board for the conduit modifications at an estimated cost of \$1,686,355.00.

During construction of Conduit No. 12 the Board's contractor was directed by the Colorado Department of Public Health and Environment to remediate unanticipated environmental contamination, thereby increasing the Board's costs to \$2,570,414.40 and extending the schedule. Considering these cost increases, a decision was made to delete the Conduit No. 18 work from the contract. Subsequently, the City performed, at its cost, the remaining Conduit No. 18 work. However, some costs for Conduit No. 18 (design modification and pipe purchase) will be reimbursed to Denver Water.


Given the difficulties of the Conduit No. 12 construction, Denver Water offered to provide inspection, and construction support services for the Conduit No. 18 modification performed by the City, with associated costs of \$156,282.40. This amendment will provide reimbursement to Denver Water of the remaining \$2,414,132.00.

Recommendation

It is recommended that the Board execute the Amendment to Cooperative Agreement No. 11986A for reimbursement in the amount of \$2,414,132.00.

Approvals:

Respectfully submitted,


Robert J. Mahoney
Director of Engineering


for James S. Lochhead
CEO/Manager


for Patti Wells
General Counsel