

DENVER BOARD OF WATER COMMISSIONERS

Meeting Date: January 12, 2010

Board Item: V-A-6

**CHANGE ORDER NO. 13  
CONDUIT NOS. 12 & 18 48-INCH AND 54-INCH STEEL PIPE  
RELOCATION AT THE SOUTH PLATTE RIVER  
CONTRACT 12019A**

Action by Consent

Action

Information

On August 12, 2009, the Board approved Contact 12019A with Lillard & Clark Construction Company, Inc. for the relocation of Conduit Nos. 12 & 18 at the South Platte River. The work includes relocation of 500 linear feet of 48-inch and 54-inch pipe under the South Platte River and is necessary due to the City & County of Denver's (City) South Platte River project which will lower the river bed in the area of the conduits. The City has agreed to reimburse costs for the conduit relocations under Agreement 11986A.

Change Order No. 13 will be for additional costs of \$11,332.00 related to additional concrete encasement demolition and additional flowfill backfill around an existing sanitary sewer, necessary to install Conduit No. 12. Change Order No. 13 also includes a deduction for the deletion of Conduit No. 18. Conduit No. 12 took longer than expected, leaving no time during non-load season 2009-2010 to complete Conduit No. 18. The Conduit No. 18 work that will be deleted totals \$552,475.09 and will be completed by the City in Spring, 2011.

Change Order No. 13 will result in a net credit in the amount of \$541,143.09.

**RECOMMENDATION**

It is recommended that the Board approve Change Order No. 13 to Contract 12019A in the amount of (\$541,143.09) credited to Denver Water.

Approvals:

  
Robert J. Mahoney  
Director of Engineering

  
James S. Lochhead  
CEO/Manager